



KERALA STATE ELECTRICITY BOARD LIMITED (

Incorporated under the Companies Act, 1956)

Registered Office : Vidyuthi Bhavanam, Pattom, Thiruvananthapuram -695004

CIN:U40100KL2011SGC027424

Web site: www.kseb.in

Tel:+914712448720,Email: dgkseb@kseb.in

Abstract

Execution of Civil works of Pazhassi Sagar SHEP 7.5 MW-Contract with M/s R.S Development and Constructions India (P) Ltd, Erode- Time Extension - Sanctioned - Orders issued

CORPORATE OFFICE (SBU-G/C)

B.O(FTD) No 350 /2020 (DGC/AEE VI/PSR /2014) Thiruvananthapuram, Dated 25 .05.2020

- Read :
1. B.O (FTD) No.2398/2017(DGC/AEE VI/PSR/2014) dated 22.09.2017
 2. Agreement No.CECCN/04/2017-18 dated 26-10-2017
 3. Minutes of meeting of 1st & 2nd PMC held on 19.12.2018 & 12.02.2020
 4. Letter No. CE CCN/DB/07/PSGR- Works/2017-18 dated 08.05.2020 of Chief Engineer (Civil Construction) North.
 5. Note No.DGC/AEEVI/PSR /2014 dated 22 .05.2020 of the Director (Generation-Civil) (Agenda 68 /5/20)

ORDER

The civil work of Pazhassi sagar SHEP (7.5MW,25.16Mu) was awarded to M/s R.S Development and Constructions India (P) Ltd, Erode as per B.O read as 1st above and the agreement was executed as per agreement read as 2nd above with official date of commencement and completion as 25-10-2017 and 24-04-2020 respectively. The work was commenced by the contractor on 25-10-2017 and is now in progress. The overall progress of works achieved by the contract as on 30-04-2020 is 15.80%.

The Chief Engineer (Civil Construction) North as per letter read as 4th above has reported that the contractor as per his letter dated 02.03.2020 has requested a time extension of 331 days of hindrance encountered at site i.e. up to 21.03.2021 without any financial commitment on either side and furnished various reasons for requesting extension of period of completion of the project. The matter was also discussed in the 1st & 2nd PMC meeting held on 19.12.2018 & 12.02. 2020 respectively.

It is further reported that reasons such as delay in tree cutting, delay in obtaining blasting license from the Deputy Chief Controller of Explosives, delay in site visit of Scientists from M/s NIRM for rock excavation works due to outbreak of Nipah Virus, Mining Ban imposed by the District authorities, Hartal, Strike and public protest, Stop memo issued by the Village officer, Padiyoor Village based on the complaint filed by the nearby dwellers due to vibration caused by tunnel blasting and flood hampered the progress of work to a large extent.

The Chief Engineer (Civil-Construction) North has also reported that the total number

of hindrance is 331 days upto 12.02.2020 and the Project Monitoring Committee had recommended to approve the hindrance as per minutes of the first and second meeting held on 19.12.2018 & 12.02.2020 respectively at site. It is also reported that the contractor is eligible for an extension of 331 days without any financial commitment on either side.

The Chief Engineer (Civil-Construction) North has also recommended to extend the time of completion of the contract with M/s R.S Development and Constructions India (P) Ltd, Erode for execution of Civil works of Pazhassi Sagar SHEP 7.5MW upto 21.03.2021 without any financial commitment on either side.

The proposal for extension of time of completion of the contract executed with M/s R.S Development and Constructions India (P) Ltd, Erode for execution of Civil works of Pazhassi Sagar SHEP 7.5MW was placed before the Full Time Directors as per note read as 5th above.

Having considered the matter in detail, the Full Time Directors in the meeting held on 22.05.2020 resolved to accord sanction to extend the time of completion of the contract with M/s R.S Development and Constructions India (P) Ltd, Erode for the execution of Civil works of Pazhassi Sagar SHEP (7.5MW) up to 21.03.2021 without any financial commitment on either side.

Orders are issued accordingly.

BY ORDER OF THE FULL TIME DIRECTORS

Sd/-

LEKHA. G

COMPANY SECRETARY IN CHARGE

To:

The Chief Engineer(Civil Construction-North), Kozhikkode

Copy to:-

The Chief Internal Auditor/Financial Adviser

The Chief Engineer (IT)

The RCAO/The RAO

The TA to Chairman&MD/Director (GC)/ Director (D,IT&HRM)

Director (T,S.O,S,CP&REES) /Director (GE&SCM)


The Project Manager,Pazhassi Sagar SHEP

The PA to Director (Finance) / Company Secretary

The Legal Liaison Officer, KSE Board Ltd, Kochi

Library/ FC Supt/Stock File

Forwarded/By Order



Assistant Executive Engineer