



KERALA STATE ELECTRICITY BOARD Ltd

(Incorporated under the Companies Act, 1956)

Registered Office: Vidyuthi Bhavanam, Pattom,

Thiruvananthapuram – 695 004

CIN: U40100KL2011SGC027424

Website: www.kseb.in

Phone: (O) +91 471 2514522

Email: dgekseb@kseb.in

ABSTRACT

E &M works of Peruvannamuzhi SHEP (2x3 MW) - Request for Time Extension of the contract up to 30.08.2023 - Sanctioned - Orders Issued.

SBU-GE

BO (FTD)No.456/2023(DIRGE-AEE4/2022/PED/P.MUZHY) Thiruvananthapuram,Dated: 20.10.2023

- Read: 1. Contract Agreement No. CE PED/07/2020-21 dated 08.02.2021 and Work Order No.11/2020-2021 dated 25.01.2021.
2. B.O. (FTD) No. 721/2022(DIRGE-AEE4/2022/PED/P.MUZHY) dated 23.08.2022.
3. B.O. (FTD) No. 268/2023/(DIRGE-AEE4/2022/PED/P.MUZHY) dated 22.05.2023.
4. Letter No. KBL/Proj/2022/PMY-85 dated 28.06.2023 of M/s. Kirloskar Brothers Ltd.
5. Letter No.PM/PM21/SHEP/DB7/E&M/20-18/557 dated 21.08.2023 of the Project Manager, Peruvannamuzhy SHEP.
6. Letter No. KBL/Proj/2023/PMY-90 dated 29.08.2023 of M/s Kirloskar Brothers Ltd.
7. Note No. No.PED-AE3/2023/644 (3) dated 04.09.2023 of Dy CE (PED) with FPO CE.
8. Note No. DIRGE-AEE4/2022/PED/P.MUZHY (3) dated 03.10.2023 to Full Time Directors (Agenda No. 17-10/2023).

ORDER

The Contract for the execution of E&M works of Peruvannamuzhy SHEP (2x3 MW-24.7 MU) was awarded to M/s Kirloskar Brothers Limited, Pune for the contract amount of Rs 29.39 Crore (Supply- Rs.27.03 Crore, Service: Rs.2.36 Crore) and the agreement was executed on 08.02.2021 with a completion period of 18 months upto 10.08.2022. The contractor was instructed to carry out Model Test as per agreement conditions. Though the contractor had requested 11 months time for conducting model test, Board as per the B.O. read as 2nd above had granted 7 months extension upto 10.03.2023, for carrying out the model test, without imposing liquidated damages on the contractor.

M/s. KBL had requested for time extension upto 10.06.2023 citing impact of Covid 19 as the reason for delay in the execution of E&M works of the project and conducting Model Test at IIT, Roorkee. Having considered the above reason, KSEBL as per B.O. read as 3rd above had accorded sanction for the extension of the time period upto 30.06.2023 with the condition that at least one machine shall be mechanically spinned in May 2023 subject to availability of water and that the matter of imposition of Liquidated damages, if any will be decided later.

Erection work of Unit 1 was completed on 28.05.2023 and Unit II on 05.07.2023. Water level in Peruvannamuzhy reservoir reached MDDL for generation on 27.06.2023. The Project Manager, Peruvannamuzhy SHEP as per letter read as 5th above has reported that, the mechanical spinning of Unit 1 was done on 30.06.2023 and Unit II on 05.07.2023.

M/s KBL has requested for time extension of the project upto 30.08.2023 as per letter read as 4th above. M/s. KBL has reported that the project taking over of units by KSEBL were completed on 07.08.2023 and requested for time extension of the project upto 30.08.2023. The Project Manager, Peruvannamuzhi SHEP as per letter read as 5th above has recommended for time extension upto 30.08.2023 without any financial commitment to KSEBL. The probable date of completion of pending works schedule was sought from the contractor. The contractor as per letter read as 6th above has reported that all the pending works had been agreed as DLP points during taking over activities and requested for issuance of formal extension of time upto 30.08.2023.

Considering all the above the Deputy Chief Engineer (PED) with full powers of Chief Engineer as per the note read as 7th above has recommended for time extension of the project upto 30.08.2023 without any financial commitment to KSEBL. The matter was placed before the Full Time Directors as per the note read as 8th above.

Having considered the matter in detail, the Full Time Directors through circulation, has resolved to accord sanction for the time extension of E&M works of Peruvannamuzhy SHEP (2x3 MW-24.7 MU) to M/s Kirloskar Brothers Limited, Pune upto 30.08.2023 without any financial commitment to KSEBL.

Orders are issued accordingly.

**By Order of the
Full Time Directors**

Sd/-

**LEKHA G
Company Secretary**

To:

The Deputy Chief Engineer (PED) with FPO Chief Engineer.

Copy to: The Chief Engineer (IT,CR&CAPS)/ Financial Advisor/ LA&DEO/ Chief Internal Auditor/ Company Secretary
The TA to the Chairman & Managing Director / Director (Generation-Civil) / Director (Distribution, Safety, SCM & IT) / Director (Transmission, SO & Planning)/ Director (Generation - Electrical, REES, SOURA, Sports & Welfare)
The PA to the Director (Finance & HRM)
The Sr.CA to the Secretary (Administration)
The RCAO/ RAO
Stock File.

Forwarded / By Order

[Signature]

Assistant Executive Engineer