



## KERALA STATE ELECTRICITY BOARD Ltd

(Incorporated under the Companies Act, 1956)

Registered Office: Vidyuthi Bhavanam, Pattom,

Thiruvananthapuram - 695 004

CIN: U40100KL2011SGC027424

Website: www.kseb.in

Phone: +91 4712448720,

Email: dgkseb@kseb.in

### ABSTRACT

Execution of Civil works of Peruvannamuzhy SHEP (6MW/24.70Mu) - Contract with M/s. Tavasya Venture Partners Private Ltd. - KSK Fabricators and Erectors Private Ltd. - SS Energy Ventures Private Ltd Consortium - Time Extension up to 30.06.2023 - Sanction accorded - Order issued.

---

### **CORPORATE OFFICE (SBU - G/C)**

BO (FTD)No.312/2023(DGC/AEE I/PERVNMZY/General/2022)

Thiruvananthapuram, Dated: 20.06.2023

---

- Read: 1. B.O. (DB) No.1223/2015 (DGC/AEE-1/PERVNMZHY/2015) dated 18.05.2015.  
2. B.O. (FTD) No. 842 /2018 (DGC/AEEI/PERVNMZY/2016) dated, 03.04.2018.  
3. B.O. (FTD) No. 117 /2021 (DGC/AEEI/PERVNMZY/2016) dated, 08.02.2021.  
4. B.O. (FTD) No. 538 /2022 (DGC/AEEI/PERVNMZY/2022) dated, 22.06.2022.  
5. B.O. (FTD)No.268/2023(DIRGE-AEE4I/2022/PED/P.MUZHY) dated:22.05.2023.  
6. Letter No. TVPPL/IRD/PZMY/2023/48 dated 13.03.2023 of M/s TVPPL-KSK-SSEV Consortium.  
7. Letter No. CECCN/DB/01/PRMY/ 2018-19/81 dated 20 04.2023 and No. 90/ 12.05.2023 of the Chief Engineer (Civil Construction) North.  
8. Remarks of the Financial Adviser vide No. FA/Tender-I/25/2023 dated 10.05.2023.  
9. Note No. DGC/AEE I/PERVNMZY/General/2022 dated 12.06.2023 of the Director (Generation - Civil) (Agendaltem No. 47/06/23).

### ORDER

KSEB Ltd has accorded Revised Administrative Sanction for the implementation of Peruvannamuzhy SHEP as per B.O. read as 1<sup>st</sup> above for an amount of Rs. 77.53 Crores.

The Civil Works of Peruvannamuzhy SHEP was awarded to M/s TVPPL-KSK-SSEV Consortium, Telangana as per B.O. read as 2<sup>nd</sup> above and the contract agreement was executed on 25.05.2018. The official date of commencement and completion as per the agreement are 07.05.2018 and 07.05.2021 respectively. As per B.O. read as 3<sup>rd</sup> above, time extension for the subject work has been granted up to 30.06.2022 and further extended up to 31.03.2023, as per the BO read as 4<sup>th</sup> above. Subsequently KSEBL has granted time extension of E&M works up to 30.06.2023 as per B.O. read as 5<sup>th</sup> above. The overall physical progress of the work as on 30.04.2023 is 93.70%.

The civil contractor, M/s. TVPPL-KSK-SSEV Consortium has requested extension of time of completion up to 30.06.2023 as per letter read as 6<sup>th</sup> above, in order to complete the post erection works also. The Chief Engineer (Civil Construction) North as per letters read as 7<sup>th</sup> above reported that, some of the items in the civil works can be executed only after completing E&M works and recommended to grant time extension up to 30.06.2023 without any financial commitment on either side, but with price variation as per agreement conditions for the extended period. It is also reported that, the issue of granting time extension for both civil and E&M works were discussed in the thirteenth Project Monitoring Committee meeting held on 24.02.2023. The Financial Advisor as per letter read as 8<sup>th</sup> above has agreed the request for time extension up to 30.06.2023.

The matter was placed before the Full Time Directors vide Note read as 9<sup>th</sup> above.

Having considered the matter in detail, the Full Time Directors in the meeting held on 15.06.2023, resolved to extend the time of completion for the execution of civil works of Peuvannamuzhy SHEP as per agreement with M/s. TVPPL- KSK-SSEV Consortium up to 30.06.2023.

Further resolved that Director (Generation-Civil) shall put up a detailed report regarding the cause of delays.

Orders are issued accordingly.

**By Order of the  
Full Time Directors**

*Sd/-*

**LEKHA G  
Company Secretary**

To:  
The Chief Engineer (Civil - Construction) North

Copy to: The Chief Engineer (IT,CR&CAPS)/ Financial Advisor/ LA&DEO/ Chief Internal Auditor/  
Company Secretary  
The TA to the Chairman & Managing Director / Director (Generation-Civil) / Director  
(Distribution, Safety, SCM & IT) / Director (Transmission, SO & Planning)/ Director  
Generation (Electrical, REES, SOURA, Sports & Welfare)  
The PA to the Director (Finance & HRM)  
The Sr.CA to the Secretary (Administration)  
The RCAO/ RAO  
Stock File.

Forwarded / By Order

*Wineerath*

Assistant Executive Engineer